



Lake Creek Watershed Flood Mitigation PROJECTS UPDATE



December 2014

Recent Accomplishments

- ✓ City & District signed the Dam 101 Inter-Local Agreement outlining roles, responsibilities, funding, etc.
- ✓ City updated Williamson County Commissioner Birkman and Judge Gattis about project scope, timing, etc.
- ✓ District authorized the 'Initial Work' for Dams 101 & 102 projects.
- ✓ Survey control information gathered for existing Dam 9 and several downstream structures.

Current Activities

COORDINATION & FUNDING

- City to continue pursuit of funding partners.
- City to start preliminary grant funding search for the Dam 101 project.

DESIGN & PERMITTING

- Preliminary environmental, geologic, and geotechnical evaluation field visits delayed until January 1st per property owner request.
- Project Managers to work with URS to prepare a formal update for the property owner.

Next Major Milestones

COMBINED EFFORT

- Joint site visit for preliminary geologic and geotechnical assessment. (February 2015)
- Complete refinement of concepts for Dams 9, 101, and 102. (March 2015)
- Meet with property owner to discuss refined concepts. (April 2015)

DAM 101

- Project goal is to start preliminary design by summer 2015.

DAM 102

- Project goal is to start preliminary design by spring 2015.

Project Managers

Dam 101

Alysha Girard

City of Round Rock

512.218.6646

agirard@roundrocktexas.gov

Dam 102

Ruth Haberman

UBCWCID

512.284.7685

ruth.haberman@upperbrushycreekwcid.org