



Lake Creek Watershed Flood Mitigation PROJECTS UPDATE



NOVEMBER 2014

Recent Accomplishments

- ✓ District conditionally approved the Dam 101 Inter-Local Agreement (ILA) outlining roles, responsibilities, funding, etc.
- ✓ Cambrian Environmental completed requirements for property access to conduct preliminary environmental work and initiated site investigation.
- ✓ City continued discussions with Williamson County about potential project participation.
- ✓ District and City Project Managers refined scope and fee with URS for the 'Initial Work' for Dams 101 & 102 projects.

Current Activities

COORDINATION & FUNDING

- City Council to consider Inter-Local Agreement (ILA) for Dam 101 project at December 18th meeting.
- City to formalize agreements with additional funding partners for the Dam 101 project.

DESIGN & PERMITTING

- District Technical Team to review 'Initial Work' scope and fee for preliminary structural geotechnical services, H&H modeling refinement, and projects site refinement. District expected to authorize contract first week of December.
- Cambrian Environmental to complete field work for preliminary environmental evaluation.
- Project Managers to work with URS to prepare to update the property owner by mid-December.

Next Major Milestones

COMBINED EFFORT

- Complete refinement of concepts for Dams 9, 101, and 102. (March 2015)
- Meet with property owner to discuss refined concepts. (April 2015)

DAM 101

- Project goal is to start preliminary design by late summer 2015.

DAM 102

- Project goal is to start preliminary design by early spring 2015.

Project Managers

Dam 101

Alysha Girard

City of Round Rock

512.218.6646

agirard@roundrocktexas.gov

Dam 102

Ruth Haberman

UBCWCID

512.284.7685

ruth.haberman@upperbrushycreekwcid.org